

| Beatline Parkway NEPA Process (12 Months) | | | |
|---|-----------------|--------------------|--|
| https://www.environment.fhwa.dot.gov/legislation/authorizations/FASTact.aspx | | | |
| Task/Milestone | Duration | Target Date | Notes |
| Notice to Proceed | | 1/1/2020 | |
| Kick-Off Meeting | 1 Day | 1/10/2020 | |
| Purpose and Need | 1 Week | 1/10/2020 | Revise/Update from PEL Report |
| MDOT Meeting/Alignments | 1/Day | 1/16/2020 | Review from PEL Report |
| Base Mapping/Alignments | 4 Weeks | 2/7/2020 | Obtain/refine environmental GIS data sets from PEL report |
| Scoping/Resource Agencies | 4 Weeks | 3/12/2020 | Expand on PEL Report Issues |
| Validate/Revise Alternatives | 2 Weeks | 4/2/2020 | Started in PEL Report |
| Public Meetings | 2X1 Day | 4/20/2020 | Will work with resource agencies and sponsors to schedule public meeting/s |
| Environmental Studies | 4 Months | 5/5/2020 | Will run concurrently with other activities |
| Submit Draft EA | 6 Months | 6/11/2020 | Benchmark |
| Draft EA Agency Review | 1 Month | 7/10/2020 | Ex. Order 13766 (Jan. 24, 2017) should expedite Federal Agency Reviews; and Ex. Order 13807 (Aug. 15, 2017). Establishing Discipline and Accountability in the Environmental Review and Permitting Process for Infrastructure Projects, issued on August 15, 2017. |
| Public Hearing | 1 Day | 7/31/2020 | Will coordinate with regulatory agency to schedule/conduct |
| Submit Final EA | 2 Weeks | 8/14/2020 | Internal/incorporate Public Hearing |
| Review by Resource Agencies | 3 Months | 11/16/2020 | Ex. Orders 13766 (Jan. 24, 2017) and 13807 (Aug. 15, 2017) should expedite Federal Agency Reviews |
| Revisions to Final EA (FONSI) | 3 Weeks | 12/7/2020 | Internal Work/Respond to Agency Comments |
| Submit Final EA (FONSI) | | 12/7/2020 | |
| Agency Record of Decision | 2 Weeks | 1/8/2021 | Ex. Orders 13766 (Jan. 24, 2017) and 13807 (Aug. 15, 2017) should expedite Federal Agency Decision. |

| Beatline Parkway-Phase 1 Permitting Process/Timeline | | | |
|--|-------------------------------------|--------------------|--|
| Task/Milestone | Duration | Target Date | Comments |
| Initiate Permitting | 6 Months | 1/11/2021 | |
| Stormwater Pollution Prevention Plan (SWPPP) and WPDES General Permit Notice of Intent | 4 Months | 5/11/2021 | MS Dept. of Environmental Quality |
| Wetland Delineation | 1 Month | 2/8/2021 | |
| Cultural Resources Consultation | 6 Weeks | 2/22/2021 | Consulting with Mississippi State Historic Preservation Office (SHPO) National Historic Preservation Act § 106 |
| Threatened and Endangered Species Act Consultation | 2 Months | 4/12/2021 | Consulting with the U.S. Fish and Wildlife Service (USFWS) and MS Dept. of Wildlife, Fisheries and Parks and the MS Museum of Natural Science under the Endangered Species Act § 7 |
| Coastal Zone Management | | | MS Dept. of Marine Resources |
| Wetland Permitting | 3 Months after Wetlands Delineation | 5/10/2021 | Joint Application and Notification Process for U.S. Army Corps of Engineers, MS Dept. of Marine Resources and MS Dept. of Environmental Quality |
| Wetlands Permit Issued | | 5/17/2021 | |
| Stormwater Pollution Prevention Plan (SWPPP) and WPDES General Permit-Approved/Issued | | 5/17/2021 | |
| Mitigate Unavoidable Wetland Impacts | | | |
| | | | |